

FIRST 120 DAYS

Listen with respect. Move with evidence. Build visible momentum.

An evidence-first entry plan designed to build trust, expose the operating system, and prove one consequential mechanism before scaling change.

GUIDING PRINCIPLES

Listen before standardizing

Understand the technical and historical reason for variation before classifying it as waste.

Protect the customer promise

Do not trade safety, quality, delivery, or recovery credibility for transformation theater.

Baseline before targets

Reconcile definitions, units, ownership, and data confidence before setting commitments.

Prove before scaling

Use one live decision to test governance, evidence, and behavior.

FIRST 30 DAYS - READ THE PROMISE

WORKSTREAM	ACTIONS	OUTPUTS
Customer and business	Review commitments, critical customers, demand scenarios, product roadmaps, active escalations.	Customer promise map
Sites and technology	Visit priority sites; map processes, constraints, capabilities, assets, utilities, quality and maintenance risk.	Capability / constraint atlas
Leadership	Listen to site, quality, engineering, supply chain, finance, HR and commercial leaders.	Stakeholder and decision map
Operating system	Inventory metrics, cadences, capital pipeline, NPI gates, escalation, make-buy and succession processes.	Current-state operating contract

Days 31-90 - Make the shape visible and prove the contract

DAYS 31-60

OBJECTIVE	ACTIONS	EVIDENCE OF PROGRESS
Reconcile the facts	Define common metric dictionary for safety, quality, delivery, cost, productivity, utilization, capacity, NPI and talent.	Named owners, units, baselines, confidence
Expose network shape	Map site roles, critical process capability, redundancy, single points of failure, flex options and partner dependencies.	Portfolio view reviewed by site leaders
Clarify authority	Define enterprise, business, site, engineering, quality, finance and supply-chain decision rights.	Fewer ambiguous escalations
Select the proof	Choose one real cross-site capacity, NPI, footprint, make-buy or technology-transfer decision.	Executive sponsor and decision date

DAYS 61-90

OBJECTIVE	ACTIONS	EVIDENCE OF PROGRESS
Run the proof	Apply the Manufacturing Shape Contract to the selected decision; document assumptions and alternatives.	Decision record with customer, technical and economic evidence
Establish cadence	Launch weekly promise-risk, monthly operating-economics and quarterly network-shape reviews.	Action ownership and escalation closure
Build adoption	Co-design the mechanism with site leaders; train teams on decisions, not slide templates.	Site leader pull, not compliance only
Identify immediate stabilizers	Address a small number of visible safety, quality, delivery or constraint issues.	Credible early wins tied to business outcomes

MANUFACTURING STRATEGY & OPERATIONS EXECUTIVE

412.287.8640 | russelldudek@gmail.com | linkedin.com/in/russelldudek | <https://russelldudek.github.io/VPConfidential/>

Days 91-120 - Commit the manufacturing portfolio

MANUFACTURING STRATEGY DELIVERABLE

Protect	Strategic process capability, customer-critical capacity, safety and quality systems, technical centers, leadership depth.	WHY IT MATTERS
Improve	Yield, uptime, labor productivity, flow, maintenance, quality loss, working capital and decision latency.	EVIDENCE FIRST
Flex / Partner	Qualified alternate capacity, make-buy boundaries, surge response, supplier and contract manufacturing posture.	OPTIONALITY
Expand / Stop	Sequenced capital, footprint changes, technology moves and sunset decisions with explicit owners and review dates.	PORTFOLIO CHOICE

LEADERSHIP OUTPUTS

Operating calendar Weekly, monthly, quarterly and annual review architecture tied to real decisions.	Leadership bench map Critical roles, successors, capability gaps, development moves and retention risk.
Capital portfolio Prioritized investments, assumptions, alternatives, timing, risk and benefits.	Transformation backlog Bounded work by customer risk, economics, technical readiness and change burden.

MEASURES OF A CREDIBLE FIRST 120 DAYS

- Leaders can describe the same manufacturing priorities and decision rights.
- The top customer, capacity, technical and leadership risks are visible with owners.
- One consequential cross-site decision has been improved by the new evidence standard.
- The scorecard uses agreed definitions and exposes confidence rather than hiding it.
- The portfolio distinguishes what to protect, improve, flex, expand, partner or stop.